



ENGINEERED POWER SOLUTIONS, INC.

1405 SPRING STREET, SUITE 204
PASO ROBLES, CA 93446
(805) 423-1326

OSPREY SOLAR GROUND MOUNT EARTH ANCHOR TESTING APPROVAL MEMO

Date: December 15, 2016

Project: Shingle Springs Ground Mount
5121 Quail Road
Shingle Springs, CA

EPS Job Number: 16-NEG001

To: Jono Stevens
Nuance Energy Group, Inc.
501 Cedar St., Suite E
Santa Cruz, CA 95060

From: Matthew Gilliss
Engineered Power Solutions (EPS)



12/15/16

As required, Nuance Energy Group has submitted pull test results for the installed earth anchors for the project referenced above. EPS has reviewed the results and has found them to be within the worst-case pull test requirements for this specific project. Please see the following page for a full summary of the pull test results.

It is the installer's responsibility to ensure the earth anchors were installed in accordance with the Structural Documentation Packet's requirements for the site specific design parameters. It is also the installer's responsibility to install and test the earth anchors to the required loads. All non-structural issues including but not limited to waterproofing, corrosion protection – including soil corrosivity, construction means/methods, electrical, and mechanical issues are not the responsibility of EPS and must be addressed by the solar designer, installer, and/or owner before PV installation begins.

Please feel free to contact me with any questions. Thank you.

Sincerely,

Matthew B. Gilliss
Matthew B. Gilliss, P.E., LEED AP
Engineered Power Solutions



Nuance Energy Group Inc. ©2016
OSPREY POWERPLATFORM® PROOF LOADING



Project Name- Energy Stars- Terjibhe
 Project Address- 5121 Quail Trail, Shingle Springs, CA 95682

Minimum Loads Rear 1650 lbs. OSP-72PORTRAIT
 Minimum Loads Front 800 lbs. OSP-72PORTRAIT

